

INSPECTION REPORT

- 1.NAME OF SCHEME- Installation of 350 nos Solar Street Lights through convergence with Grid And Decentralized Solar PV programme phase III Ministry of New & Renewable Energy Govt of India via AEDA under Axom Adarshya Gramin Vikash Yojona
- 2.Name of Block- Dangtol Dev Block
- 3.Name of G.P- Mulagaon
- 4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
- 5.Amount Sanctioned - Rs 10,00,000.00
- 6.Amount released to the Implementing Agency- Rs 2,80,000.00
- 7.Physical Progress of work- 30%

(Item wise break-up of actual workdone should be shown)

<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Suppling including installation of Solar street light	350 nos	30%
ii) P.C.C Works	52.5 cum	30%
8. i) Financial achievement in percentage of the sanctioned amount:-	30%	
ii) Financial achievement in percentage of the released amount:-	100%	
iii)whether M.B is maintained :-	yes	
iv) if not why :-		
9. Views of the local public if any:-		
(Not mandatory)		
10. General remarks of the Inspecting Officer:-	As directed,I have done the physical monitoring of the work and the overall physical progress of the work is good.	
11.Whether subsequent installment can be released:-	Yes	

Kh
Kuhila Sarkar
 President / Secretary
 Installation of 350 No. Solar Street
 lights in village through convergence
 in off Grid Decentralized Solar PV
 Programme Phase III

[Signature]
 Assistant Commissioner
 Bongaigaon
 Signature of Inspecting Officer
 With Designation and Seal

INSPECTION REPORT

- 55
1. NAME OF SCHEME- Upgradation of Community Hall near Nara Singha Natghar at Jelkajhar under Axom Adarshya Gramin Vikash Yojona
2. Name of Block- Dangtol Dev Block
3. Name of G.P- Mulagaon
4. Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
5. Amount Sanctioned - Rs 10,00,000.00
6. Amount released to the Implementing Agency- Rs 2,80,000.00
7. Physical Progress of work- 30%

(Item wise break-up of actual workdone should be shown)


<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Demolishing P.C.C	21.60 cum	100%
ii) Demolishing R.C.C	6.00 cum	100%
iii) Demolishing Brickwork	4.13cum	60%
iv) Dismantling steel works	1700.00 kg	100%
v) Dismantling trapezoidal sheet roofing	295.50 kg	100%
vi) Reinforcement works	7.899 Qtl	70%
vii) Form Works	79.65 sqm	80%
viii) R.C.C Works	5.15 cum	50%
ix) Brick works upto plinth	25.20 sqm	80%
x) Brick works above plinth	50.76sqm	0%
xi) Plastering works	101.52sqm	0%
xii) Painting works	101.52sqm	0%


8. i) Financial achievement in percentage of the sanctioned amount:- 30%
- ii) Financial achievement in percentage of the released amount:- 100%
- iii) whether M.B is maintained :- yes
- iv) if not why :-

9. Views of the local public if any:-
(Not mandatory)

10. General remarks of the Inspecting Officer:- As directed, I have done the physical monitoring of the work and the overall physical progress of the work is good.

11. Whether subsequent installment can be released:- Yes


Accredited Engineer
Dangtol Dev. Block
Bid


Assistant Commissioner
Bongaigaon
Signature of Inspecting Officer
With Designation and Seal

INSPECTION REPORT

59

- 1.NAME OF SCHEME- Upgradation of Anganwadi Centre at Jelkajhar Pt-II
under Axom Adarshya Gramin Vikash Yojona
2.Name of Block- Dangtol Dev Block
3.Name of G.P- Mulagaon
4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
5.Amount Sanctioned - Rs 3,50,000.00
6.Amount released to the Implementing Agency- Rs 98,000.00
7.Physical Progress of work- 50%

(Item wise break-up of actual workdone should be shown)


<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Earthwork in excavation	3.034 cum	100%
ii) Providing soling in foundation	3.996 cum	100%
iii) P.C.C Works	0.3034 cum	100%
iv) Reinforcement works	11.729 Qtl	100%
v) Form Works	120.99 sqm	100%
vi) R.C.C Works	8.732 cum	50%
vii) Brick works	111.00 sqm	70%
viii) Plastering works	35.00sqm	0%
ix) Painting works	35.00sqm	0%
x) Construction of Gate	1 no	0%


8. i) Financial achievement in percentage of the sanctioned amount:- 30%
ii) Financial achievement in percentage of the released amount:- 100%
iii) whether M.B is maintained :- yes
iv) if not why :-

9. Views of the local public if any:-
(Not mandatory)

10. General remarks of the Inspecting Officer:- As directed,I have done the physical monitoring of the work and the overall physical progress of the work is good.

11. Whether subsequent installment can be released:- Yes


Accredited Engineer
Dangtol Dev. Block
Bidyapur


Assistant Commissioner
Bongaigaon
Signature of Inspecting Officer
With Designation and Seal


INSPECTION REPORT


53

1. NAME OF SCHEME- Upgradation of Jelkajhar M.E School at Jelkajhar Pt-II under Axom Adarshya Gramin Vikash Yojona
2. Name of Block- Dangtol Dev Block
3. Name of G.P- Mulagaon
4. Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
5. Amount Sanctioned - Rs 2,56,500.00
6. Amount released to the Implementing Agency- Rs 71,870.00
7. Physical Progress of work- 30%

(Item wise break-up of actual workdone should be shown)

<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Reinforcement works	1.986 Qtl	70%
ii) Form Works	17.01 sqm	100%
iii) R.C.C Works	0.886 cum	50%
iv) Brick works	73.28 sqm	50%
v) Plastering works	156.00sqm	0%
vi) Painting works	156.00sqm	0%
vii) Painting of Gate	1 no	0%
viii) Making of single gate	1 no	0%
8. i) Financial achievement in percentage of the sanctioned amount:-	30%	
ii) Financial achievement in percentage of the released amount:-	100%	
iii) whether M.B is maintained :-	yes	
iv) if not why :-		
9. Views of the local public if any:-		
(Not mandatory)		
10. General remarks of the Inspecting Officer:-	As directed, I have done the physical monitoring of the work and the overall physical progress of the work is good.	
11. Whether subsequent installment can be released:-	Yes	


Accredited Engineer
Dangtol Dev. Block
Bidyaour


Assistant Commissioner
Bongaigaon
Signature of Inspecting Officer
With Designation and Seal

INSPECTION REPORT

32
/

- 1.NAME OF SCHEME- Construction of Village Entry Gate at Jelkajhar under
Axom Adarshya Gramin Vikash Yojona
2.Name of Block- Dangtol Dev Block
3.Name of G.P- Mulagaon
4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
5.Amount Sanctioned - Rs 10,00,000.00
6.Amount released to the Implementing Agency- Rs 2,80,000.00
7.Physical Progress of work- 45%

(Item wise break-up of actual workdone should be shown)


<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Earthwork in excavation	40.81 cum	100%
ii) P.C.C Works	2.03 cum	100%
iii) Reinforcement works	41.23 Qtl	50%
iv) Form Works	195.57 sqm	60%
v) R.C.C Works	30.72 cum	70%
vi) Brick works	17.16 sqm	0%
vii) Plastering works	128.28sqm	0%
viii) Painting works	103.11sqm	0%
ix) Granite slab	72.27sqm	0%
x) Ceramic Tiles works	4.05sqm	0%


8. i) Financial achievement in percentage of the sanctioned amount:- 30%
ii) Financial achievement in percentage of the released amount:- 100%
iii) whether M.B is maintained :- yes
iv) if not why :-

9. Views of the local public if any:-
(Not mandatory)

10. General remarks of the Inspecting Officer:- As directed,I have done the physical monitoring of the work and the overall physical progress of the work is good.

11. Whether subsequent installment can be released:- Yes


Accredited Engineer
Dangtol Dev. Block
Bidyapur


Assistant Commissioner
Bongaigaon
Signature of Inspecting Officer
With Designation and Seal


INSPECTION REPORT


51

- 1.NAME OF SCHEME- Upgradation of JB High School at Jelkajhar Pt-II under
2.Name of Block- Axom Adarshya Gramin Vikash Yojona
3.Name of G.P- Dangtol Dev Block
4.Source of fund with year- Mulagaon
5.Amount Sanctioned - Axom Adarshya Gramin Vikash Yojona 2018-19
6.Amount released to the Implementing Agency- Rs 4,25,000.00
7.Physical Progress of work- Rs 1,18,500.00
30%

(Item wise break-up of actual workdone should be shown)

<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Construction of earthen road	130.63cum	70%
ii) Spreading of sand Gravel	16.5cum	70%
iii) Construction of culvert	1 no	80%
iv) Removing white wash colour	720.00 sqm	70%
v) Wood works	0.58sqm	0%
vi) Plastering works	60.00sqm	0%
vii) Painting works	1004.76sqm	0%
viii) Soling	68.40sqm	0%
ix) Roof sheet	39.68sqm	0%
8. i) Financial achievement in percentage of the sanctioned amount:-	30%	
ii) Financial achievement in percentage of the released amount:-	100%	
iii) whether M.B is maintained :-	yes	
iv) if not why :-		
9. Views of the local public if any:-		
(Not mandatory)		
10. General remarks of the Inspecting Officer:-	As directed, I have done the physical monitoring of the work and the overall physical progress of the work is good.	
11. Whether subsequent installment can be released:-	Yes	


Accredited Engineer
Dangtol Dev. Block
Bidyapur


Signature of Inspecting Officer
With Designation and Seal


INSPECTION REPORT


50

- 1.NAME OF SCHEME- Upgradation of 39 No. Jelkajhar Patgiripara L.P School at Jelkajhar Pt-II under Axom Adarshya Gramin Vikash Yojona
- 2.Name of Block- Dangtol Dev Block
- 3.Name of G.P- Mulagaon
- 4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
- 5.Amount Sanctioned - Rs 2,00,000.00
- 6.Amount released to the Implementing Agency- Rs 56,000.00
- 7.Physical Progress of work- 30%

(Item wise break-up of actual workdone should be shown)

<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Earthwork in excavation	3.39 cum	100%
ii) Providing soling in foundation	8.75 sqm	100%
iii) P.C.C Works	0.7 cum	100%
iv) Reinforcement works	3.68 Qtl	80%
v) Form Works	41.58 sqm	100%
vi) R.C.C Works	3.92 cum	60%
vii) Brick works	52.5.00 sqm	30%
viii) Plastering works	105.00sqm	0%
ix) Painting works	105.00sqm	0%
x) Construction of Gate	1 no	0%
8. i) Financial achievement in percentage of the sanctioned amount:-	30%	
ii) Financial achievement in percentage of the released amount:-	100%	
iii) whether M.B is maintained :-	yes	
iv) if not why :-		
9. Views of the local public if any:-		
(Not mandatory)		
10. General remarks of the Inspecting Officer:-	As directed, I have done the physical monitoring of the work and the overall physical progress of the work is good.	
11. Whether subsequent installment can be released:-	Yes	


Accredited Engineer
Dangtol Dev. Block
Bidyapur


Signature of Inspecting Officer
With Designation and Seal


INSPECTION REPORT


49

- 1.NAME OF SCHEME- Upgradation of Shree Baba Ramgiri Hindi Bidyapith at Jelkajhar Pt-II (Qang Quater) under Axom Adarshya Gramin Vikash Yojona
- 2.Name of Block- Dangtol Dev Block
- 3.Name of G.P- Mulagaon
- 4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
- 5.Amount Sanctioned - Rs 65,000.00
- 6.Amount released to the Implementing Agency- Rs 18,700.00
- 7.Physical Progress of work- 50%

(Item wise break-up of actual workdone should be shown)

<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Removing white or colour wash	270.00sqm	100%
ii) Removing old paint on wood	68.40 sqm	70%
iii) Primer coat on wood	68.40 sqm	70%
iv) Painting works	180.6sqm	80%
v) Plastering works	50.00sqm	0%
vi) Gate Repairing	2 nos	0%
8. i) Financial achievement in percentage of the sanctioned amount:-	30%	
ii) Financial achievement in percentage of the released amount:-	100%	
iii)whether M.B is maintained :-	yes	
iv) if not why :-		
9. Views of the local public if any:-		
(Not mandatory)		
10. General remarks of the Inspecting Officer:-	As directed,I have done the physical monitoring of the work and the overall physical progress of the work is good.	
11. Whether subsequent installment can be released:-	Yes	


Accredited Engineer
Dangtol Dev. Block
Bidyapur


Assistant Commissioner
Bongaigaon
Signature of Inspecting Officer
With Designation and Seal


INSPECTION REPORT


48

- 1.NAME OF SCHEME- Upgradation of 46 No. Jelkajhar L.P School at Jelkajhar
Pt-I under Axom Adarshya Gramin Vikash Yojona
2.Name of Block- Dangtol Dev Block
3.Name of G.P- Mulagaon
4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
5.Amount Sanctioned - Rs 53,500.00
6.Amount released to the Implementing Agency- Rs 14,930.00
7.Physical Progress of work- 30%

(Item wise break-up of actual workdone should be shown)

<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Removing white or colour wash	720.00sqm	100%
ii) Painting on wall	515.86 sqm	50%
iii) Painting on wood	21.50sqm	0%
iv) Gate Painting	1 nos	0%
8. i) Financial achievement in percentage of the sanctioned amount:-	30%	
ii) Financial achievement in percentage of the released amount:-	100%	
iii) whether M.B is maintained :-	yes	
iv) if not why :-		
9. Views of the local public if any:-		
(Not mandatory)		
10. General remarks of the Inspecting Officer:-	As directed, I have done the physical monitoring of the work and the overall physical progress of the work is good.	
11. Whether subsequent installment can be released:-	Yes	


Accredited Engineer
Dangtol Dev. Block
Bidyapur


Assistant Commissioner
Bongaigaon
Signature of Inspecting Officer
With Designation and Seal

INSPECTION REPORT

A7

- 1.NAME OF SCHEME- Upgradation of Anganwadi Centre at Jelkajhar Pt-I
under Axom Adarshya Gramin Vikash Yojona
2.Name of Block- Dangtol Dev Block
3.Name of G.P- Mulagaon
4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
5.Amount Sanctioned - Rs 6,50,000.00
6.Amount released to the Implementing Agency- Rs 1,82,000.00
7.Physical Progress of work- 30%

(Item wise break-up of actual workdone should be shown)

<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Earthwork in excavation	8.06 cum	100%
ii) Providing soling in foundation	84.79 cum	70%
iii) P.C.C Works	1.728cum	80%
iv) Reinforcement works	9.768 Qtl	80%
v) Form Works	86.33 sqm	100%
vi) R.C.C Works	7.67 cum	60%
vii) Brick works upto plinth	5.79cum	70%
viii) Brick works above plinth	135.50sqm	0%
ix) Wood works	0.124cum	0%
x) Plastering works	285.41sqm	0%
xi) Painting works	284.19sqm	0%
xii) Roof Truss	9.42Qtl	0%
xiii) Roof sheet	61.75sqm	0%
8. i) Financial achievement in percentage of the sanctioned amount:-	30%	
ii) Financial achievement in percentage of the released amount:-	100%	
iii) whether M.B is maintained :-	yes	
iv) if not why :-		
9. Views of the local public if any:-		
(Not mandatory)		
10. General remarks of the Inspecting Officer:-	As directed, I have done the physical monitoring of the work and the overall physical progress of the work is good.	
11. Whether subsequent installment can be released:-	Yes	

Accredited Engineer
Dangtol Dev. Block
Bidyapur

Signature of Inspecting Officer
With Designation and Seal