

Status of Financial & Physical of schemes under Axom Adarxo Gram 2018-19

Name of village: BIDYAPUR, GP: Bidyapur, Block: Dangtol, Bongaigaon LAC

Sl No.	Name of the Scheme	A/A amount	Utilized/Release amount			Balance	% of financial progress	% of physical progress
			1st install	2nd install	Total			
1	Construction of village Entry Gate near 240 NO. Bonolota LP School.at Bidyapur	10.00	3.00	5.00	8.00	2.00	80%	60%
2	a) Constn. of Dinning Hall cum kitchen room at 827 No. Bidyapur Raghunath LP School with painting of school room at Bidyapur Pt-I	6.00	1.80	3.12	4.92	1.08	80%	90%
	b) Repairing & painting 473 No. Bhadragaon LP School at Bidyapur Pt-II	2.00	0.60	1.00	1.60	0.40	80%	95%
	c) Repairing & painting of Sochindra LP School at Bidyapur Pt-II	2.00	0.60	1.00	1.60	0.40	80%	95%
3	a) Constn. Of 25 No. AWC near Laxmi Mandir at Bidyapur Pt-II	6.00	1.80	3.00	4.80	1.20	80%	85%
	b) Repairing & painting 112 No. AWC Bidyapur Pt-II	1.00	0.30	0.50	0.80	0.20	80%	90%
	c) Repairing & painting 20 No. Bidyapur AWC Bidyapur Pt-I	1.00	0.30	0.50	0.80	0.20	80%	100%
	d) Repairing & painting 113 No. Girigaon AWC Bidyapur Pt-II	2.00	0.60	1.00	1.60	0.40	80%	95%
4	Constn. Of Community Hall at Bidyapur Children Park	10.00	3.00	5.00	8.00	2.00	80%	75%
5	Installation of 350 No. Solar Street Lights in village through convergence with off Grid Decentralized Solar PV Programme Phase-III	10.00	3.00	5.00	8.00	2.00	80%	30%
<b>Total</b>		<b>50.00</b>	<b>15.00</b>	<b>25.12</b>	<b>40.12</b>	<b>9.88</b>	<b>80%</b>	<b>81.50%</b>