

# INSPECTION REPORT

Date of Inspection:- 2nd Aug/2021

- 1.NAME OF SCHEME- Repairing & Painting 20 No. Bidyapur AWC at Bidyapur Pt-I under Axom Adarshya Gramin Vikash Yojona  
2.Name of Block- Dangtol Dev Block  
3.Name of G.P- Bidyapur  
4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19  
5.Amount Sanctioned - Rs 1,00,000.00  
6.Amount released to the Implementing Agency- Rs 28,000.00  
7.Physical Progress of work- 60%

(Item wise break-up of actual workdone should be shown)


<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Internal Wall Painting Works	75.98 Sq.m	50%
ii) External Wall Painting Works	75.98 Sq.m	100%
iii) P.C.C Works	2.16 Cm	100%
iv) GI Roof Sheet	33.80 Sq.m	100%
v) Ceilling	28.80 Sq.m	0%
vi) Garden Works	1No.	0%
vii) Decorated Art for Child	1No.	0%


8. i) Financial achievement in percentage of the sanctioned amount:- 30%  
ii) Financial achievement in percentage of the released amount:- 100%  
iii) whether M.B is maintained :- yes  
iv) if not why :-

9. Views of the local public if any:-  
(Not mandatory)

10. General remarks of the Inspecting Officer:- As directed,I have done the physical monitoring of the work and the overall physical progress of the work is good.

11.Whether subsequent installment can be released:- Yes

  
Accredited Engineer  
Dangtol Dev. Block  
Bidyapur

  
Assistant Commissioner  
Bongaigaon  
Signature of Inspecting Officer  
With Designation and Seal

## INSPECTION REPORT

Date of Inspection:- 2nd Aug/2021

- 1.NAME OF SCHEME-           Repairing & Painting 112 No. AWC at Bidyapur Pt-II under  
  Axom Adarshya Gramin Vikash Yojona
- 2.Name of Block-             Dangtol Dev Block
- 3.Name of G.P-                Bidyapur
- 4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
- 5.Amount Sanctioned -      Rs 1,00,000.00
- 6.Amount released to the Implementing Agency- Rs 28,000.00
- 7.Physical Progress of work- 60%

(Item wise break-up of actual workdone should be shown)


<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Internal Wall Painting Works	86.25 Sq.m	50%
ii) External Wall Painting Works	86.25 Sq.m	100%
iii) Brick Works	19.25 Sq.m	100%
iv) GI Roof Sheet	100.82 Sq.m	100%
v) Ceilling	42.25 Sq.m	0%
vi) Garden Works	1No.	0%
vii) Decorated Art for Child	1No.	0%

- 9. i) Financial achievement in percentage of the sanctioned amount:- 30%
- ii) Financial achievement in percentage of the released amount:- 100%
- iii) whether M.B is maintained :- yes
- iv) if not why :-


9. Views of the local public if any:-  
(Not mandatory)

10. General remarks of the Inspecting Officer:- As directed,I have done the physical monitoring of the work and the overall physical progress of the work is good.

11.Whether subsequent installment can be released:- Yes



Accredited Engineer  
Dangtol Dev. Block  
Bidyapur

  
Assistant Commissioner  
Bongaigaon

Signature of Inspecting Officer  
With Designation and Seal

## INSPECTION REPORT

Date of Inspection:- 2nd Aug/2021

- 1.NAME OF SCHEME- Repairing & Painting 113 No. AWC at Girigaon Bidyapur  
Pt-I under Axom Adarshya Gramin Vikash Yojona
- 2.Name of Block- Dangtol Dev Block
- 3.Name of G.P- Bidyapur
- 4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
- 5.Amount Sanctioned - Rs 2,00,000.00
- 6.Amount released to the Implementing Agency- Rs 56,000.00
- 7.Physical Progress of work- 45%

(Item wise break-up of actual workdone should be shown)

<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
viii) Internal Wall Painting Works	75.98 Sq.m	50%
ix) External Wall Painting Works	75.98 Sq.m	100%
x) Brick Works	56.25 Sq.m	0%
xi) GI Roof Sheet	33.80 Sq.m	100%
xii) Ceilling	28.80 Sq.m	0%
xiii) Garden Works	1No.	0%
xiv) Decorated Art for Child	1No.	0%
xv) P.C.C. Works for Floor	2.16 Cm	100%

10. i) Financial achievement in percentage of the sanctioned amount:- 30%
- ii) Financial achievement in percentage of the released amount:- 100%
- iii) whether M.B is maintained :- yes
- iv) if not why :-

9. Views of the local public if any:-  
(Not mandatory)

10. General remarks of the Inspecting Officer:- As directed, I have done the physical monitoring of the work and the overall physical progress of the work is good.

11. Whether subsequent installment can be released:- Yes

*ck*

Accredited Engineer  
Dangtol Dev. Block  
Bidyapur

*[Signature]*  
Assistant Commissioner  
Bongaigaon

Signature of Inspecting Officer  
With Designation and Seal

## INSPECTION REPORT

Date of Inspection:- 2nd Aug/2021

- 1.NAME OF SCHEME- Repairing & Painting 473 No. Bhadrangaon LP School at Bidyapur Pt-II under Axom Adarshya Gramin Vikash Yojona
- 2.Name of Block- Dangtol Dev Block
- 3.Name of G.P- Bidyapur
- 4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
- 5.Amount Sanctioned - Rs 2,00,000.00
- 6.Amount released to the Implementing Agency- Rs 56,000.00
- 7.Physical Progress of work- 60%

(Item wise break-up of actual workdone should be shown)


<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Internal Wall Painting Works	548.10 Sq.m	50%
ii) External Wall Painting Works	548.10 Sq.m	75%
iii) GI Roof Sheet	117.00 Sq.m	50%
iv) Ceilling	88.78 Sq.m	60%
v) Roof Trust	1.14 Qtl	100%

11. i) Financial achievement in percentage of the sanctioned amount:- 30%
- ii) Financial achievement in percentage of the released amount:- 100%
- iii) whether M.B is maintained :- yes
- iv) if not why :-

9. Views of the local public if any:-  
(Not mandatory)

10. General remarks of the Inspecting Officer:- As directed,I have done the physical monitoring of the work and the overall physical progress of the work is good.

11.Whether subsequent installment can be released:- Yes

  
Accredited Engineer  
Dangtol Dev. Block  
Bidyapur

  
Assistant Commissioner  
Bongaigaon

Signature of Inspecting Officer  
With Designation and Seal

## INSPECTION REPORT

Date of Inspection:- 2nd Aug/2021

- 1.NAME OF SCHEME- Repairing & Painting Sachindra LP School at Bidyapur Pt-II under Axom Adarshya Gramin Vikash Yojona  
2.Name of Block- Dangtol Dev Block  
3.Name of G.P- Bidyapur  
4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19  
5.Amount Sanctioned - Rs 2,00,000.00  
6.Amount released to the Implementing Agency- Rs 56,000.00  
7.Physical Progress of work- 50%

(Item wise break-up of actual workdone should be shown)


<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Internal Wall Painting Works	96.03 Sq.m	75%
ii) External Wall Painting Works	94.71 Sq.m	50%
iii) GI Roof Sheet	184.00 Sq.m	0%
iv) Ceilling	60.50 Sq.m	0%
v) Plastering	96.03 Sq.m	100%
vi) Decorated Art for Child	1No.	0%
vii) P.C.C. Works for Floor	77.00 Sq.m	100%

12. i) Financial achievement in percentage of the sanctioned amount:- 30%  
ii) Financial achievement in percentage of the released amount:- 100%  
iii) whether M.B is maintained :- yes  
iv) if not why :-

9. Views of the local public if any:-  
(Not mandatory)

10. General remarks of the Inspecting Officer:- As directed, I have done the physical monitoring of the work and the overall physical progress of the work is good.

11. Whether subsequent installment can be released:- Yes

  
Accredited Engineer  
Dangtol Dev. Block  
Bidyapur

  
Assistant Commissioner  
Bongaigaon  
Signature of Inspecting Officer  
With Designation and Seal

# INSPECTION REPORT

Date of Inspection:- 2nd Aug/2021

1. NAME OF SCHEME- Const. of Village Entry Gate near Bonolata LP School at Bidyapur Pt-I under Axom Adarshya Gramin Vikash Yojona
2. Name of Block- Dangtol Dev Block
3. Name of G.P- Bidyapur
4. Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19
5. Amount Sanctioned - Rs 10,,00,000.00
6. Amount released to the Implementing Agency- Rs. 2,80,000.00
7. Physical Progress of work- 40%

(Item wise break-up of actual workdone should be shown)


<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
i) Earthwork in excavation	40.81 Cm	100%
ii) P.C.C Works	2.03 Cm	100%
iii) Reinforcement works	41.23 Qtl	75%
iv) Form Works	164.25 Sq.m	50%
v) R.C.C Works	30.72 Cm	75%
vi) Brick works	17.16 Sq.m	0%
vii) Tiles/Granite Works	72.27 Sq.m	0%
viii) Plastering works	103.11 Sq.m	0%
ix) Painting works	103.11 Sq.m	0%
x) Architectural Design of Gate		0%

13. i) Financial achievement in percentage of the sanctioned amount:- 30%
- ii) Financial achievement in percentage of the released amount:- 100%
- iii) whether M.B is maintained :- yes
- iv) if not why :-

9. Views of the local public if any:-  
(Not mandatory)

10. General remarks of the Inspecting Officer:- As directed, I have done the physical monitoring of the work and the overall physical progress of the work is good.

11. Whether subsequent installment can be released:- Yes



Accredited Engineer  
Dangtol Dev. Block  
Bidyapur



Assistant Commissioner  
Bongaigaon

Signature of Inspecting Officer  
With Designation and Seal

# INSPECTION REPORT

Date of Inspection:- 2nd Aug/2021

- 1.NAME OF SCHEME- Const. of 25 No. AWC near Laxmi Mandir at Bidyapur Pt-II under Axom Adarshya Gramin Vikash Yojona  
2.Name of Block- Dangtol Dev Block  
3.Name of G.P- Bidyapur  
4.Source of fund with year- Axom Adarshya Gramin Vikash Yojona 2018-19  
5.Amount Sanctioned - Rs 6,00,000.00  
6.Amount released to the Implementing Agency- Rs 1,68,000.00  
7.Physical Progress of work- 30%

(Item wise break-up of actual workdone should be shown)


<u>Item</u>	<u>unit</u>	<u>Actual Achievement</u>
xi) Earthwork in excavation	3.24 Cm	100%
xii) Providing soling in foundation	66.07 Sq.m	50%
xiii) P.C.C Works	0.32 Cm	100%
xiv) Reinforcement works	8.75 Qtl	75%
xv) Form Works	93.90 Sq.m	50%
xvi) R.C.C Works	7.67 Cm	50%
xvii) Brick works Upto Plinth	5.79 Cm	100%
xviii) Brick Work Above Plinth	135.50 Sq.m	0%
xix) Plastering works	135.50 Sq.m	0%
xx) Painting works	271.00 Sq.m	0%
xxi) Garden	1 no	0%


14. i) Financial achievement in percentage of the sanctioned amount:- 30%  
ii) Financial achievement in percentage of the released amount:- 100%  
iii) whether M.B is maintained :- yes  
iv) if not why :-

9. Views of the local public if any:-  
(Not mandatory)

10. General remarks of the Inspecting Officer:- As directed, I have done the physical monitoring of the work and the overall physical progress of the work is good.

11. Whether subsequent installment can be released:- Yes

  
Accredited Engineer  
Dangtol Dev. Block  
Bidyapur

  
Assistant Commissioner  
Bongaigaon  
Signature of Inspecting Officer  
With Designation and Seal